

ID	Task Name	Duration	Start	Finish	Predecessors
1	Pre-Construction Activities	48 days	Thu 12/1/16	Mon 2/6/17	
11					
12	BAS Infrastructure Corridor/closet work (Day Shift)	39 days	Mon 2/13/17	Thu 4/6/17	
29					
30	16th Floor	5 days	Mon 2/27/17	Fri 3/3/17	
64	15th Floor	6 days	Fri 3/3/17	Fri 3/10/17	
99	14th Floor	8 days	Mon 3/13/17	Wed 3/22/17	
142	13th Floor	7 days	Mon 3/20/17	Tue 3/28/17	
192	12th Floor	8 days	Mon 3/27/17	Wed 4/5/17	
240	11th Floor	11 days	Mon 4/3/17	Mon 4/17/17	
290	8th Floor	5 days	Mon 4/17/17	Fri 4/21/17	
340	7th Floor	5 days	Mon 4/24/17	Fri 4/28/17	
395	6th Floor	5 days	Mon 5/1/17	Fri 5/5/17	
443	5th Floor	6 days	Mon 5/8/17	Mon 5/15/17	
496	4th Floor	5 days	Mon 5/15/17	Fri 5/19/17	
540	3rd Floor	3 days	Mon 5/22/17	Wed 5/24/17	
560					
561	Completion & Close out	4 days	Thu 5/25/17	Wed 5/31/17	540
562	FM training	1 day	Thu 5/25/17	Thu 5/25/17	
563	Close out documents	4 days	Thu 5/25/17	Wed 5/31/17	