

**NORTHWESTERN UNIVERSITY FEINBERG SCHOOL OF MEDICINE
SIMPSON QUERREY BIOMEDICAL RESEARCH CENTER
UNDERGROUND CONSTRUCTION PHASE 1**

CONSTRUCTION UPDATE – FOUR WEEK LOOK AHEAD: 9/01/16 to 9/30/16

- The excavation phase is substantially complete. Minimal hauling of soil and dumping of backfill gravel will continue until mid September.
- Structural Concrete Grade Beams and Underground plumbing work is ongoing and will continue thru October. Work will utilize equipment currently on site.
- Concrete Shear Walls and Basement Walls are starting and will continue thru end 2016.
- South Tower Crane (Huron Street) was installed August 27/28.
- Cooling Tower work on existing Lurie Medical Research Center roof starting week of 9/6. Cooling Towers scheduled to be lifted to roof in November which will required weekend street shutdown of Huron Street.
- Concrete trucks will periodically increase when pouring the grade beams and vertical shear walls via the Superior Street and Huron site access. We will continue to clean the street at site and adjacent streets via continuous loops with street sweeper.

CONSTRUCTION WORK HOURS:

- Work hours will be per the City of Chicago allotted 8am-8pm time frame.
- Saturday work is planned during this phase.

EMERGENCY CONTACTS:

- Jay Baehr [Northwestern University], phone: 847-815-4732
- Brian Kittle [Northwestern University] phone 847-815-4708