

**NORTHWESTERN UNIVERSITY FEINBERG SCHOOL OF MEDICINE
SIMPSON QUERREY BIOMEDICAL RESEARCH CENTER
GENERAL CONSTRUCTION**

CONSTRUCTION UPDATE – FOUR-WEEK LOOK AHEAD: 05/01/18 to 05/31/18

- Concrete work is substantially complete. Occasional Concrete trucks will still access site via Huron Street site access.
- Exterior Curtainwall work on main tower is complete with work on the lower level curtainwall progressing thru summer. Delivery trucks will continue using both Superior and Huron Street Site for access.
- Lurie Rooftop Boiler Equipment set in place. Equipment hookup work for new heating plant will continue thru all of 2018.
- Superior Street Bridge enclosure and roofing work will extend thru summer.
- New Structural Steel framing and Glass enclosure work for lobby will continue thru Summer. Interior Buildout of ground floor lobby and loading dock spaces will continue thru the end of 2018.
- Street, Sidewalk and Site work will start in June and run thru the end of year. Work will involve demolition and replacement of existing concrete sidewalks, curbs and street paving and will be noisy. We are working with the City of Chicago Dept. of Transportation to minimize the overall duration of required street work as much as possible.
- As interior construction continues vertically, the occupants of Lurie Building will notice an increased potential for intermittent noise disruptions due to the closer proximity of the construction work. We will notify Lurie occupants of specific operations that will be impactful however please contact Jay Baehr (j-baehr@northwestern.edu) with any particular issues or concerns.

CONSTRUCTION WORK HOURS:

- Work hours will be per the City of Chicago allotted 8am-8pm time frame.
- Periodic Saturday work is planned during this phase.

EMERGENCY CONTACTS:

- Jay Baehr [Northwestern University] phone 847-815-4732
- Keith Barr [Northwestern University] phone 847-815-2784