

**NORTHWESTERN UNIVERSITY FEINBERG SCHOOL OF MEDICINE  
SIMPSON QUERREY BIOMEDICAL RESEARCH CENTER  
UNDERGROUND CONSTRUCTION PHASE 1**

**CONSTRUCTION UPDATE – TWO WEEK LOOK AHEAD: 2/29/16 to 3/12/16**

- Earth Retention System (ERS) steel sheeting operation (the extra loud installation of 75' long corrugated steel sheets using the vibratory-hydraulic rig) will be complete by March 1.
- The excavation phase starts March 1 and is anticipated to last for the next several months. During the excavation work there will also be intermittent demolition of existing old foundations which will create noise. In addition to the excavation work and we will be installing drilled sheeting tie-backs and well points for site dewatering using the same equipment currently on site.
- Trucks hauling excavation material from the site will be will increase to as many as 60 trucks per day. We will continue to clean the street at site and adjacent streets via continuous loops for street sweeper.
- Refinement to Exterior Wall mock-up in southeast corner of Lurie Research Center will periodically block access to Lurie Loading dock.

**CONSTRUCTION WORK HOURS:**

- Work hours will be per the City of Chicago allotted 8am-8pm time frame.
- Saturday work is planned during this phase.

**EMERGENCY CONTACTS:**

- Jay Baehr [Northwestern University], phone: 847-815-4732
- Brian Kittle [Northwestern University] phone 847-815-4708