

**NORTHWESTERN UNIVERSITY FEINBERG SCHOOL OF MEDICINE
SIMPSON QUERREY BIOMEDICAL RESEARCH CENTER
GENERAL CONSTRUCTION PHASE 1**

CONSTRUCTION UPDATE – FOUR WEEK LOOK AHEAD: 02/01/17 to 02/28/17

- Concrete Shear Walls and floors slabs are continuing into 2017. Concrete trucks will periodically increase when pouring using both the Superior Street and Huron site access.
- Structural Steel Framing will begin week of Feb. 6 and continue thru the summer. Steel delivery trucks will gradually increase as building framing rises using both the Superior Street and Huron site access.
- Building Chiller work in Lurie Building Sub-basement continues thru spring 2107. Work involves removal and replacement of building chillers. Access to Lurie Chiller Room will be via the freight elevator and periodically via exterior sidewalk access grates at SE corner of Fairbanks and Superior.
- As structural steel framing continues vertically, the occupants of Lurie Building will notice an increased potential for intermittent noise disruptions due to the closer proximity of the construction work. We will notify Lurie occupants of specific operations that will be impactful however please contact Jay Baehr (j-baehr@northwestern.edu) with any particular issues or concerns. See attached Construction Schedule and Site Logistics Plans for a basic indication of structural steel framing for the next 3 months.

CONSTRUCTION WORK HOURS:

- Work hours will be per the City of Chicago allotted 8am-8pm time frame.
- Periodic Saturday work is planned during this phase.

EMERGENCY CONTACTS:

- Jay Baehr [Northwestern University], phone: 847-815-4732
- Brian Kittle [Northwestern University] phone 847-815-4708