

**NORTHWESTERN UNIVERSITY FEINBERG SCHOOL OF MEDICINE  
SIMPSON QUERREY BIOMEDICAL RESEARCH CENTER  
UNDERGROUND CONSTRUCTION PHASE 1**

**CONSTRUCTION UPDATE – FOUR WEEK LOOK AHEAD: 12/01/16 to 12/31/16**

- Concrete Shear Walls, Basement Walls and Floor Slabs are continuing thru end 2016 and beyond. Concrete trucks will periodically increase when pouring the exterior foundation walls, vertical shear walls and elevated slabs via the Superior Street and Huron site access. We will continue to clean the street at site and adjacent streets via continuous loops with street sweeper.
- Cooling Tower work on existing Lurie Medical Research Center roof continues thru spring 2017. Cooling Towers were lifted to roof in early November and misc piping work will continue on Lurie Roof thru Spring 2017.
- Building Chiller work in Lurie Building Sub-basement continues. Work involves removal and replacement of building chillers. Access to Lurie Chiller Room will be via the freight elevator and periodically via exterior sidewalk access grates at SE corner of Fairbanks and Superior. Work will continue thru Spring of 2017 and will require periodic shutdown of existing Lurie Service Elevator Car S1.
- Work progressing for demolition of south portion of Lurie Dock. Work involves the removal of the exterior wall and steel structure to allow installation of new very large steel transfer beams to all construction of the new Simpson Querrey laboratory floors above the existing Lurie Dock. See attached Construction Schedule and Site Logistics Plan for additional information.

**CONSTRUCTION WORK HOURS:**

- Work hours will be per the City of Chicago allotted 8am-8pm time frame.
- Periodic Saturday work is planned during this phase.

**EMERGENCY CONTACTS:**

- Jay Baehr [Northwestern University], phone: 847-815-4732
- Brian Kittle [Northwestern University] phone 847-815-4708