

# Rebecca Crown Center Projects

## CONSTRUCTION UPDATE, FOUR-WEEK LOOKAHEAD

Construction Activity Date Ranges: 8/1/2016 – 8/27/2016

Date Issued: August 2, 2016

### CONSTRUCTION WORK HOURS:

No Work to begin on or near the plaza until July 13, 2016.

Exterior Work Hours:

Monday - Friday: 7:00 a.m. - 7:00 p.m.  
Saturday: 8:00 a.m. - 5:00p.m.

Interior Work Hours:

Monday – Friday: 7:00 p.m. – 6:00 a.m.  
Friday Evening 7:00 p.m. thru Monday 6:00 a.m.

### EMERGENCY CONTACTS:

- Charles Davidson, Northwestern University, 847-275-2123
- 

## Week 4. August 1, 2016

### Construction Activity

- The south access door to the East Tower will reopen.
- Selective demolition of material will begin on the southwest end of the plaza will continue.
- Framing and drywall under canopy for new lighting will continue.
- Scanning and coring of MEP routes will continue.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- All above activities will create noise and dust.

### Notification of Upcoming Disruptions

- The west tower entry will be closed on Saturday, August 6 thru Tuesday, August 9, 2016. Detour thru the North Tower Lower Level. If work completes ahead of schedule doors will reopen immediately.

## Week 5. August 8, 2016

### Construction Activity

- Selective demolition of material on the southwest end of the plaza will continue and move North.
- The west tower entry will be closed on Saturday, August 6 thru Tuesday, August 9, 2016. Detour thru the North Tower Lower Level. If work completes ahead of schedule doors will be re-opened. This will allow for demolition of the plaza surface at the west tower entry.
- Framing and drywall under canopy for new lighting will continue.
- Scanning and coring of MEP routes will continue.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- All above activities will create noise and dust.

**Notification of Upcoming Disruptions**

- Target date for Waterproofing and Epoxy injection is August 13, 2016. This activity will be malodorous and ongoing moving forward.

**Week 6, August 15, 2016****Construction Activity**

- Selective demolition of material will continue.
- Waterproofing and Structural repairs will commence.
- Framing and drywall under canopy for new lighting will continue.
- Scanning and coring of MEP routes will continue.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- All above activities will create noise dust and smell.

**Notification of Upcoming Disruptions**

- Target date for Waterproofing at the East Tower, South Door will take place for two days during the week of August 22, 2016. Re-routing of the ADA ramp is required.

**Week 7, August 22, 2016****Construction Activity**

- Selective demolition of material will begin at the North End of the plaza.
- Waterproofing and Structural repairs will continue.
- The East tower, South entry will be closed for two days for waterproofing.
- ADA ramp will be rerouted.
- EFIS under canopy and lighting work will commence.
- Scanning and coring of MEP routes will continue.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- All above activities will create noise dust and smell.

**Notification of Upcoming Disruptions**

- Target date for Waterproofing at the West Tower Entry Doors will be for two Days during the Week of August 29, 2016.