

Rebecca Crown Center Projects

CONSTRUCTION UPDATE, FOUR-WEEK LOOKAHEAD

Construction Activity Date Ranges: 10/24/16 to 11/20/16

Date Issued: October 26, 2016

CONSTRUCTION WORK HOURS:

No Work to begin on or near the plaza until July 13, 2016.

Exterior Work Hours:

Monday - Friday: 7:00 a.m. - 7:00 p.m.
Saturday: 8:00 a.m. - 5:00p.m.

Interior Work Hours:

Monday – Friday: 7:00 p.m. – 6:00 a.m.
Friday Evening 7:00 p.m. thru Monday 6:00 a.m.

EMERGENCY CONTACTS:

- Charles Davidson, Northwestern University, 847-275-2123
-

Week 17, October 24, 2016

Construction Activity

- EFIS under canopy and lighting work will complete
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Brick Pavers will continue
- Pre-cast installation will continue
- All above activities will create noise dust and smell.

Week 18, October 31, 2016

Construction Activity

- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Brick Pavers will continue
- Pre-cast installation will continue
- Stainless Steel Handrails will commence.
- All above activities will create noise dust and smell.

Week 19, November 7, 2016

Construction Activity

- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Brick Pavers will continue
- Pre-cast installation will continue
- Stainless Steel Handrails will continue
- All above activities will create noise dust and smell.

Week 20. November 14, 2016

Construction Activity

- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Brick Pavers will continue
- Pre-cast installation will continue
- Stainless Steel Handrails will continue
- All above activities will create noise dust and smell.

Notification of Upcoming Disruptions

- ADA ramp will be closed on Saturday, October 29, 2016 at 8:00 am to Tuesday, November 1 at 6:00 a.m. to pour the remaining plaza surface is still necessary.
- South Stairs will be closed on Saturday, October 29, 2016 from 8:00 AM thru Monday, October 31, 2016 6:00AM. East Stairs, next to the ADA Ramp will be open during this time.
- Electrical Tie in scheduled for Saturday, November 5, 2016 from 6:00 AM thru 4:30PM. The below systems will be affected.
 - Ventilation, Electricity and the Elevator will be shut-off in the **East tower** between 8:00 a.m. and 4:30 p.m. on Saturday, November 5, 2016. Due to ventilation being suspended on Saturday it will take approximately 10 hours for the East Tower to return to normal.
 - Clock Tower will be down on Saturday, November 5, 2016. It will be lit and running on Saturday, @ 4:00 PM by Sunday morning, November 6, 2016 the time will be correct.
 - Note that the generator in-between Allison Hall and Crown will be running during the shutdown on Saturday during this time to maintain systems.