

Rebecca Crown Center Projects

CONSTRUCTION UPDATE, FOUR-WEEK LOOKAHEAD

Construction Activity Date Ranges: 8/15/16 to 9/3/16

Date Issued: August 1, 2016

CONSTRUCTION WORK HOURS:

No Work to begin on or near the plaza until July 13, 2016.

Exterior Work Hours:

Monday - Friday: 7:00 a.m. - 7:00 p.m.
Saturday: 8:00 a.m. - 5:00p.m.

Interior Work Hours:

Monday – Friday: 7:00 p.m. – 6:00 a.m.
Friday Evening 7:00 p.m. thru Monday 6:00 a.m.

EMERGENCY CONTACTS:

- Charles Davidson, Northwestern University, 847-275-2123

Week 6. August 15, 2016

Construction Activity

- Selective demolition of material will continue.
- Weather Permitting Waterproofing and Structural repairs will continue.
- Framing and drywall under canopy for new lighting will continue.
- Weather Permitting Scanning and coring of MEP routes will continue.
- Placement of Concrete in Planter Walls will continue.
- Epoxy Injection will continue.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Parking Garage Drain repair will commence.
- All above activities will create noise, dust and smell.
- All Tower Doors will be closed Saturday, August 20, 2016 for waterproofing and demolition. Detour through lower level.
- South Plaza Stairs will be closed from August, 22, 2016 thru September 20, 2016.

Notification of Upcoming Disruptions

- The North Half of the Parking Garage and **Ramp** will be closed from Saturday, August 27, 2016, 6:30 AM thru Monday, August 29, 2016, 7:00 AM to repair existing drains in the aisles.
- Weather Permitting the East Tower South door will be closed on August 22, 2016. Detour thru the Tower Lower Levels.
- South Plaza Stairs will be closed from August, 22, 2016 thru September 20, 2016.

Week 7. August 22, 2016

Construction Activity

- Weather Permitting Waterproofing and Structural repairs will continue.
- Epoxy injection will continue.
- Garage floor drain repairs commence
- EFIS under canopy and lighting work will commence.

- Placement of Concrete in Planter Walls will continue
- Scanning and coring of MEP routes will continue.
- Garage floor drain repairs continue. The North Half of the Parking Garage and **Ramp** will be closed from Saturday, August 27, 2016, 6:30 AM thru Monday, August 29, 2016, 7:00 AM to repair existing drains in the aisles.
- East and West Tower Doors will be closed August 20, 2016.
- Pending approval due to weather delays request for East Tower (South Door Closure) is requested.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- All above activities will create noise dust and smell.

Notification of Upcoming Disruptions

- Weather Permitting All Tower Doors will be closed on Saturday, August 27, 2016.
- South Plaza Stairs will be closed from August, 22, 2016 thru September 20, 2016.

Week 8. August 29, 2016

Construction Activity

- Weather Permitting Waterproofing and Structural repairs will continue.
- Epoxy injection will continue.
- EFIS under canopy and lighting work will commence.
- Placement of Concrete in Planter Walls will continue
- Scanning and coring of MEP routes will continue.
- West Tower Doors (South) will be closed August 20 – 22, 2016.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Drainage Mat & Snow Melt Installation will commence.
- Topping Slab will commence
- All above activities will create noise dust and smell.

Notification of Upcoming Disruptions

- Weather Permitting All Tower Doors will be closed on Saturday, September 3, 2016.

Week 9. September 5, 2016

Construction Activity

- Weather Permitting Waterproofing and Structural repairs will continue.
- Epoxy injection will continue.
- EFIS under canopy and lighting work will commence.
- Placement of Concrete in Planter Walls will continue
- Scanning and coring of MEP routes will continue.
- West Tower Doors (South) will be closed August 20 – 22, 2016.
- Mechanical, Plumbing, Irrigation rough in work will continue in the garage during approved hours.
- Drainage Mat & Snow Melt Installation will continue.
- Topping Slab will continue.
- All above activities will create noise dust and smell.